

Material Item	Tota Units Needed	Contractor to Order	FEMA Order	Estimated Time of Arrival	Available units as of November 25, 2018	Scope Allocation
POLE, CONCRETE, 35 - CLASS I	185	5	180	November 23 - December 15, 2018	0	Resiliency
POLE, CONCRETE, 40 - CLASS I	272	0	272	December 1, 2018 - January 15, 2018	0	Resiliency
POLE, CONCRETE, 45' - CLASS I	894	0	894	November 15, 2018 - February 1, 2018	0	Resiliency
POLE, CONCRETE, 55' - CLASS I	6	0	6	November 23, 2018 - December 21, 2018	0	Resiliency
POLE, WOOD, ACA TREATED, 35' - CLASS 1	36	36	0	None	0	Emergency Restoraiton
POLE, WOOD,40' - CLASS 1	18	0	200	December 17, 2018	0	Emergency Restoraiton
POLE, WOOD, 45' - CLASS 1	894	0	600	December 1, 2018 - December 17, 2018	0	Emergency Restoraiton
POLE, WOOD, 55' - CLASS 1	6	0	0	None	0	Emergency Restoraiton
CROSSARM, WOOD, 4-3/4 X 3-3/4 X 8'	2,500	2,500	0	November 20, 2018	0	Emergency Restoraiton
CROSSARM, WOOD, 3-3/4 X 4-3/4 X 10'	369	0	369	November 20, 2018	369	Emergency Restoraiton
BRACE, CROSSARM, STEEL 60" SPAN X 18" DR	3,500	2,750	750	November 20, 2018	265	Emergency Restoraiton
INSULATOR, PIN TYPE, 56-1, 1-3/8, 23KV	3,963	2,963	1,000	November 20, 2018	0	Emergency Restoraiton
INSULATOR, DEADEND, POLYMER, 25 KV	3,735	0	3,735	November 20, 2018	0	Emergency Restoraiton
INSULATOR, SPOOL, 3"	2,111	1,466	645	November 20, 2018	645	Emergency Restoraiton
PIN, POLE TOP, STRAIGHT, 1-3/8, 15" FIBER	1,206	906	300	November 20, 2018	300	Emergency Restoraiton
BOLT, CARRIAGE, 1/2 X 6"	2,680	2,680	0	November 20, 2018	18	Emergency Restoraiton
BOLT, MACHINE, 1/2X6'	4,234	4,234	0	November 20, 2018	0	Emergency Restoraiton
BOLT, MACHINE, 3/4 X 14"	21,288	21,288	0	November 20, 2018	0	Emergency Restoraiton
BOLT, MACHINE, 3/4 X 16"	20,584	17,584	3,000	November 20, 2018	2,065	Emergency Restoraiton
BOLT, MACHINE, 5/8x12"	10,000	0	10,000	November 20, 2018	10,000	Emergency Restoraiton
BOLT, MACHINE, 5/8x14"	21,288	21,288	0	November 20, 2018	0	Emergency Restoraiton
BOLT, MACHINE, 5/8x16"	20,488	20,488	0	November 20, 2018	0	Emergency Restoraiton
BOLT, SINGLE UPSET, 5/8 X 18"	2,372	2,372	0	November 20, 2018	0	Emergency Restoraiton
BOLT, EYE, OVAL, 5/8X12"	6,397	397	6,000	November 20, 2018	6,000	Emergency Restoraiton
BOLT, EYE, OVAL, 5/8 X 14"	5,862	3,462	2,400	November 20, 2018	2,400	Emergency Restoraiton
BOLT, EYE, OVAL, 3/4 X16"	10,290	7,290	3,000	November 20, 2018	2,065	Emergency Restoraiton
NUT, OVAL EYE, 5/8	15,000	12,500	2,500	November 20, 2018	1,800	Emergency Restoraiton
FENDER WASHER, ROUND, 9/16 (1/2)	25,000	25,000	0	November 20, 2018	0	Emergency Restoraiton
WASHER, SQ, CURV, 3X3 (3/4)	11,302	7,637	3,665	November 20, 2018	0	Emergency Restoraiton
RACK, TRANSFORMER, SINGLE	150	0	150	November 20, 2018	0	Emergency Restoraiton
RACK, TRANSFORMER, TRIPLE MOUNT, BANDED	120	115	5	November 20, 2018	5	Emergency Restoraiton

Material Item	Tota Units Needed	Contractor to Order	FEMA Order	Estimated Time of Arrival	Available units as of November 25, 2018	Scope Allocation
BRACKET, COMBINATION CUTOUT/ARRESTER 8"	1,621	1,077	544	November 20, 2018	519	Emergency Restoraiton
CLEVIS, SECONDARY/DE, INSUL 5/8 (3" SPOOL)	3,814	0	3,814	November 20, 2018	3,724	Emergency Restoraiton
CONDUCTOR, ALU, BARE, AA, DAHLIA, 556.5	150,800	140,800	10,000	November 20, 2018	10,000	Emergency Restoraiton
CONDUCTOR, ALU, BARE, AA, OXLIP, 4/0	29,880	13,880	16,000	November 20, 2018	0	Emergency Restoraiton
CONDUCTOR, CU BARE, SOL, HD, 4"	126,600	118,600	8,000	November 20, 2018	0	Emergency Restoraiton
CONDUCTOR, TRIPLEX, INSL, CU, STR #2	53,311	43,311	10,000	November 20, 2018	10,000	Emergency Restoraiton
CONDUCTOR, TRIPLEX, INSL, CU, STR #4	45,000	42,000	3,000	November 20, 2018	3,000	Emergency Restoraiton
CONDUCTOR, TRIPLEX, INSL, CU, STR #6	25,000	22,000	3,000	November 20, 2018	3,000	Emergency Restoraiton
CONDUCTOR, DUPLEX, INSL, CU, STR#6	5,500	5,500	0	November 20, 2018	0	Emergency Restoraiton
SPLICE, TENSION, AUTO, ALU 477 - 556.5	450	450	0	November 20, 2018	0	Emergency Restoraiton
SPLICE, TENSION AUTO, CU 4 SOL - 6 STR	250	250	0	November 20, 2018	0	Emergency Restoraiton
SPLICE, TENSION AUTO, CU 2 SOL - 3-4 STR	250	250	0	November 20, 2018	0	Emergency Restoraiton
SPLICE, TENSION AUTO, CU 2/0	250	215	35	November 20, 2018	35	Emergency Restoraiton
CLAMP, DE, AUTO, ALU 4/0 - 3/0	450	175	275	November 20, 2018	205	Emergency Restoraiton
CLAMP, DE, AUTO, ALU 477 - 556.5	650	575	75	November 20, 2018	37	Emergency Restoraiton
CLAMP, DE, AUTO, CU, 6 SOL - 8 STR	3,500	3,100	400	November 20, 2018	0	Emergency Restoraiton
CLAMP, DE, AUTO, CU, 2 SOL - 2-4 STR	3,500	3,500	0	November 20, 2018	0	Emergency Restoraiton
CLAMP, HOT LINE, BRZ. 400 STR - 2 SOL	2,500	2,000	500	November 20, 2018	0	Emergency Restoraiton
CLAMP, HOT LINE, BRZ. 400 STR - 6 SOL	2,548	2,248	300	November 20, 2018	0	Emergency Restoraiton
CLAMP, STIRRUP, ALU, HDCU BAIL, #3-4/0	8,000	7,800	200	November 20, 2018	0	Emergency Restoraiton
CLAMP, GROUND ROD, 1/0-#8, 5/8"	8,000	6,757	1,243	November 20, 2018	0	Emergency Restoraiton
CLAMP, STRAIN STRAIGHT CU #4 - 2/0	650	586	64	November 20, 2018	64	Emergency Restoraiton
CLAMP, STRAIN STRAIGHT, BLTD, ALU 556.5	650	445	205	November 20, 2018	124	Emergency Restoraiton
CLAMP, PG ALU, 3-B, 397-556.5 397-556.5	733	733	0	November 20, 2018	0	Emergency Restoraiton
CLAMP, PG ALU, 1-B, 397-556.5 397-556.5	733	733	0	November 20, 2018	0	Emergency Restoraiton
CLAMP, STIRRUP, ALU,556.5	714	714	0	November 20, 2018	0	Emergency Restoraiton
XFMR, POLE, 13.8/7.9 120/240 SB 15 KVA	190	110	80	November 20, 2018	0	Emergency Restoraiton
XFMR, POLE, 13.8/7.9 120/240 SB 25 KVA	324	199	125	November 20, 2018	0	Emergency Restoraiton
XFMR, POLE, 13.8/7.9 120/240 SB 37.5 KVA	185	165	20	November 20, 2018	3	Emergency Restoraiton
XFMR, POLE, 13.8/7.9 120/240 SB 50 KVA	165	90	75	November 20, 2018	0	Emergency Restoraiton
XFMR, POLE, 13.8/7.9 120/240 SB 75 KVA	157	82	75	November 20, 2018	0	Emergency Restoraiton

Material Item	Tota Units Needed	Contractor to Order	FEMA Order	Estimated Time of Arrival	Available units as of November 25, 2018	Scope Allocation
XFMR, POLE, 13.8/7.9-120/240, SB 100 KVA	85	85	0	November 20, 2018	0	Emergency Restoraiton
SWITCH, POLE TOP, GOAB, 25KV S&C OMNI RUPTER	529	529	0	November 20, 2018	3	Emergency Restoraiton
CUT OUT, TYPE C, 100 AMPS, 15 KV, W/HDW	11,491	11,416	75	November 20, 2018	75	Emergency Restoraiton
FUSE HOLDER, 100 AMPS, CHANCE	1,235	1,235	0	November 20, 2018	0	Emergency Restoraiton
FUSE LINK, TYPE T, RM HEAD, 3 AMP	1,048	1,048	0	November 20, 2018	0	Emergency Restoraiton
FUSE LINK, TYPE T, RM HEAD, 8 AMP	579	579	0	November 20, 2018	0	Emergency Restoraiton
FUSE LINK, TYPE T, RM HEAD, 10 AMP	328	328	0	November 20, 2018	0	Emergency Restoraiton
FUSE LINK, TYPE K, RM HEAD, 8 AMP	333	333	0	November 20, 2018	0	Emergency Restoraiton
FUSE LINK, TYPE K, RM HEAD, 6 AMP	415	415	0	November 20, 2018	0	Emergency Restoraiton
FUSE LINK, TYPE K, RM HEAD, 10 AMP	183	183	0	November 20, 2018	0	Emergency Restoraiton
ROD, GROUND, COPPERWELD, 5/8 X 5"	947	147	800	November 20, 2018	0	Emergency Restoraiton
ARRESTER, 10 KV CLASS	464	164	300	November 20, 2018	121	Emergency Restoraiton
ATCH, GUY STRAIN INSULATOR, 2 HOLE, 5/8	446	446	0	November 20, 2018	0	Emergency Restoraiton
PLATE, POLE EYE, 3/4" BOLTS, HEAVY DUTY	978	854	124	November 20, 2018	124	Emergency Restoraiton
ROD, ANCHOR, THIMBLE EYE, 5/8X8'	1,438	1,113	325	November 20, 2018	325	Emergency Restoraiton
#8 Copper Solid Soft Drawn	60,000	0	60,000	November 20, 2018	50,000	Emergency Restoraiton
#10 THHN Copper Wire	27,000	0	27,000	November 20, 2018	25,000	Emergency Restoraiton
Street Light Galvanized Arms	426	426	0	November 20, 2018	0	Emergency Restoraiton
Street Light Cobra Head 150 Watt	583	583	0	November 20, 2018	0	Emergency Restoraiton
150 Watt High Pressure Sodium Light Bulbs	573	573	0	November 20, 2018	0	Emergency Restoraiton
LED STLIGHT FIXTURE W/PHOTO CELL LSR4 140 WATT	412	412	0	November 20, 2018	0	Resiliency
Note to Contractor: In the event the Contractor has determined from its damage assessment, that certain materials not specified in the above list, are needed to complete the project objectives for emergency restoration and resiliency, CUC will allow the Contractor to procure those materials provided the Contractor is able to justify their need and approval from CUC is granted.						